



Acoustical Surfaces, Inc.

SOUNDPROOFING, ACOUSTICS, NOISE & VIBRATION CONTROL SPECIALISTS

123 Columbia Court North • Suite 201 • Chaska, MN 55318

(952) 448-5300 • Fax (952) 448-2613 • (800) 448-0121

Email: sales@acousticalsurfaces.com

Visit our Website: www.acousticalsurfaces.com

We Identify and **S.T.O.P. Your Noise Problems**

ACOUSTIC MEASURES, INC. CONSULTANTS IN ARCHITECTURAL ACOUSTICS

INTRODUCTION

On April 23, 2009, Acoustic Measures, Inc. conducted Field Impact Insulation Class (FIIC) and Field Sound Transmission Class (FSTC) measurements at the Jade Ocean Condominium in Sunny Isles, FL. This report provides the results of the FIIC tests to assess impact noise on tile floors and FSTC tests for floor/ceiling assemblies conducted in the units. The FIIC tests were conducted in compliance with **ASTM E 492-04** (*Standard Test Method for Laboratory Measurement of Impact Sound Transmission Through Floor-Ceiling Assemblies Using the Tapping Machine*), **ASTM E 1007-04** (*Standard Test Method for Field Measurement of Tapping Machine Impact Sound Transmission Through Floor-Ceiling Assemblies and Associated Support Structures*) and **ASTM E-989-06** (*Standard Classification for Determination of Impact Insulation Class (IIC)*). The FSTC tests were conducted in compliance with **ASTM E 90-04** (*Standard Test Method for Laboratory Measurement of Airborne Sound Transmission Loss of Building Partitions and Elements*) and **ASTM E 336-07** (*Standard Test Method for Field Measurement of Airborne Sound Transmission in Buildings*).

MEASUREMENT EQUIPMENT

A CESVA tapping machine (model MI005) was used as the noise source for the FIIC measurements and an iPod was used to generate the source signal for the FSTC measurements.

The room parameter measurements were done using two Meyer Sound UPJ loudspeakers as the sound source, a Bruel & Kjaer model 2250 sound level meter/analyzer (Type 1) as the measurement microphone and omni directional receiver, a Sony PCM-D50 Linear PCM Recorder, an Apple iPod, a Tascam US-144 USB 2.0 Audio/Midi Interface.

All sound pressure measurements were obtained using a non-weighted decibel scale at 1/3 octave band divisions. The instrument used was a Bruel & Kjaer model 2250 sound level meter/analyzer (Type 1). The unit was factory calibrated on 2 February 2009 and then field calibrated using a Bruel & Kjaer model 4231 calibrator before the field measurements were taken.

4490 SW LONG BAY DRIVE, PALM CITY, FLORIDA 34990
772-286-8351/PHONE, 561-658-6142/FAX, AA26000667
JADE OCEAN CONDO FIIC/FSTC MEASUREMENTS,
SUNNY ISLES, FL - V2
5 MAY 2009



Acoustical Surfaces, Inc.

SOUNDPROOFING, ACOUSTICS, NOISE & VIBRATION CONTROL SPECIALISTS

123 Columbia Court North • Suite 201 • Chaska, MN 55318

(952) 448-5300 • Fax (952) 448-2613 • (800) 448-0121

Email: sales@acousticalsurfaces.com

Visit our Website: www.acousticalsurfaces.com

We Identify and S.T.O.P. Your Noise Problem

ACOUSTIC MEASURES, INC.
CONSULTANTS IN ARCHITECTURAL ACOUSTICS

TESTING ENVIRONMENT

FIIC Measurements

Receiving Room: Unit 3505 on the 35th floor

Room Description:

- Ceiling: Finished with skim coat
- Walls: Finished with painted GWB
- Floor: Post-tensioned concrete slab (no finish material installed at time of measurement)

Source Room: Unit 3605 on the 36th floor

Room Description:

- Ceiling: Finished with skim coat
- Walls: Finished with painted GWB
- Floor: Tile

Floor/Ceiling Construction:

The floor/ceiling construction consisted of a finished layer of ½" thick tile on, 1-½" thick mortar bed on, Acoustik 3/8" recycled rubber on, 8" post-tensioned concrete slab with a skim coat on the underside of the slab as the ceiling finish.

Temperature: 78° F

FSTC Measurements

Receiving Room: Unit 3505 on the 35th floor

Room Description:

- Ceiling: Finished with skim coat
- Walls: Finished with painted GWB
- Floor: Post-tensioned concrete slab (no finish material installed at time of measurement)

Source Room: Unit 3605 on the 36th floor

Room Description:

- Ceiling: Finished with skim coat
- Walls: Finished with painted GWB
- Floor: Tile

Floor/Ceiling Construction:

The floor/ceiling construction consisted of a finished layer of ½" thick tile on, 1-½" thick mortar bed on, Acoustik 3/8" recycled rubber on, 8" post-tensioned concrete slab with a skim coat on the underside of the slab as the ceiling finish.

Temperature: 78° F

4490 SW LONG BAY DRIVE, PALM CITY, FLORIDA 34990
772-286-8351/PHONE, 561-658-6142/FAX, AA20000667
JADE OCEAN CONDO FIIC/FSTC MEASUREMENTS,
SUNNY ISLES, FL - V2
5 MAY 2009



Acoustical Surfaces, Inc.

SOUNDPROOFING, ACOUSTICS, NOISE & VIBRATION CONTROL SPECIALISTS

123 Columbia Court North • Suite 201 • Chaska, MN 55318

(952) 448-5300 • Fax (952) 448-2613 • (800) 448-0121

Email: sales@acousticalsurfaces.com

Visit our Website: www.acousticalsurfaces.com

We Identify and S.T.O.P. Your Noise Problem

ACOUSTIC MEASURES, INC. CONSULTANTS IN ARCHITECTURAL ACOUSTICS

Receiving/Source Room
Floor Area Dimension:

- Width: 3'-6"
- Depth: 7'-2"
- Height: 7'-7"
- Width: 12'-6"
- Depth: 17'-2"
- Height: 9'-2"

Volume: 2089 ft³ (59.15 m³)

SOURCE ROOM (UNIT 3605) /
RECEIVING ROOM (UNIT 3505)





Fig 1 – Example of measurement
equipment setup




Fig 2 – Example of measurement
equipment setup

4490 SW LONG BAY DRIVE, PALM CITY, FLORIDA 34990

772-286-8351/PHONE, 561-658-6142/FAX, AA26000667

JADE OCEAN CONDO FIIC/FSTC MEASUREMENTS,

SUNNY ISLES, FL - V2

5 MAY 2009



Acoustical Surfaces, Inc.

SOUNDPROOFING, ACOUSTICS, NOISE & VIBRATION CONTROL SPECIALISTS

123 Columbia Court North • Suite 201 • Chaska, MN 55318

(952) 448-5300 • Fax (952) 448-2613 • (800) 448-0121

Email: sales@acousticalsurfaces.com

Visit our Website: www.acousticalsurfaces.com

We Identify and S.T.O.P. Your Noise Problem

ACOUSTIC MEASURES, INC. CONSULTANTS IN ARCHITECTURAL ACOUSTICS

PROCEDURE

The CESVA tapping machine was used as the noise source for the FIIC measurements. The tapping machine was placed in four positions in the source room and the sound level was measured at 5 receiver positions at a height of 3.9 ft in the receiving room in accordance to ASTM 492-04. The machine was checked for hammer height fall amounts prior to the test session.

The sound source signal generated for the FSTC calculations was pink noise with a sampling rate of 44.1 kHz and at 1/3 octave bandwidth divisions. Two loudspeakers were placed in the corners of the source room to represent the noise source. Receiver positions at a height of 3.9 ft. were measured at 5 positions within the source room and receiving room. The sound source signal was fed through the loudspeaker source positions and measured at each receiver position in both the source room and receiving room in order to calculate the FSTC.

The average decay of sound was measured for the source room and receiving room separately. The sound signal generated for the room decay calculations was a logarithmic sweep with a sampling rate of 44.1 kHz and a bandwidth octave of 1. Two loudspeakers were placed in the corners of the source room to represent the noise source. Receiver positions at a height of 3.9 ft. were measured at 5 positions within the source room. The sound signal was fed through the loudspeaker source positions and measured at each receiver position in order to calculate the average decay of sound. The same setup and calculations were also done for the receiving room.

In order to get an idea of the existing background noise levels within the source room and receiving room, the 1/3 octave band sound pressure levels from 16 Hz – 8 kHz was measured in 3 positions within each space.

RESULTS AND CONCLUSIONS

The results of the FIIC and FSTC measurements are as follows:

FIIC = 54

FSTC = 55

Note: Please see charts and graphs at the end of the measurement report for further information.

Sincerely,

Edward Dugger, AIA, ASA NCAC

4490 SW LONG BAY DRIVE, PALM CITY, FLORIDA 34990

772-286-8351/PHONE, 561-658-6142/FAX, AA26000667

JADE OCEAN CONDO FIIC/FSTC MEASUREMENTS,

SUNNY ISLES, FL - V2

5 MAY 2009



Acoustical Surfaces, Inc.

SOUNDPROOFING, ACOUSTICS, NOISE & VIBRATION CONTROL SPECIALISTS

123 Columbia Court North • Suite 201 • Chaska, MN 55318

(952) 448-5300 • Fax (952) 448-2613 • (800) 448-0121

Email: sales@acousticalsurfaces.com

Visit our Website: www.acousticalsurfaces.com

We Identify and S.T.O.P. Your Noise Problem

Jade Ocean Condo 36th Floor Unit D, Sunny Isles, FL

Edward Dugger + Associates, Consultants in Architectural Acoustics

1-May-09

ED+A: 9256

FSTC Measurement

Source Room - Unit 3605

Frequency	125	160	200	250	315	400	500	630	800	1k	1.25k	1.6k	2k	2.5k	3.15k	4k
SL1	97	84	88	83	84	83	82	82	83	83	81	82	80	85	82	82
SL2	97	85	83	85	84	82	81	82	83	83	81	81	80	85	82	82
SL3	98	86	94	93	93	92	92	84	84	82	81	81	80	88	82	82
SL4	94	95	93	87	83	82	82	84	83	81	81	81	80	85	82	82
SL5	95	85	84	87	83	82	81	80	82	81	81	81	80	85	81	82
SL Avg	96	86	90	87	85	84	82	82	83	82	81	81	80	86	82	82

Receiving Room - Unit 3608

Frequency	125	160	200	250	315	400	500	630	800	1k	1.25k	1.6k	2k	2.5k	3.15k	4k
RL1	55	58	53	50	53	52	48	47	48	42	41	40	38	38	36	35
RL2	56	58	52	53	52	51	48	45	48	39	35	35	31	27	23	22
RL3	65	58	51	50	51	51	48	45	47	40	37	38	38	33	28	24
RL4	53	59	52	52	51	57	48	48	47	38	35	34	30	27	22	18
RL5	58	55	52	50	51	50	47	45	48	38	35	33	30	26	21	18
RL Avg	55	57	52	51	52	53	47	48	47	40	37	37	35	33	30	28
Ambient	41	47	45	38	38	38	35	32	30	26	28	28	26	25	23	13
Adj. RL Avg	55	57	51	51	52	53	47	48	47	39	37	37	34	32	30	29

Noise Reduction

Frequency	125	160	200	250	315	400	500	630	800	1k	1.25k	1.6k	2k	2.5k	3.15k	4k
STC	40	40	43	43	44	42	39	44	40	35	34	34	35	33	33	33
FTW	23	41	48	48	48	45	51	53	62	60	60	60	60	68	57	58

1/3 Octave Band	STC Curve	STC Template	Deficiencies
125	43	38	0
160	41	42	1
200	48	45	0
250	49	48	0
315	48	51	3
400	48	54	8
500	51	55	4
630	53	56	3
800	52	57	5
1000	58	58	0
1250	60	59	0
1600	60	59	0
2000	60	58	0
2500	59	58	1
3150	57	58	2
4000	58	59	1
Sum of Deficiencies:			26


FSTC = 55

Source Rm: Unit 3605

Receiving: Unit 3608

Test No Ref: ASTM E 90-04, E 336-07, E 2235-04

Field Sound Transmission Class (FSTC) Measurement



- Soundproofing Products • Sonex™ Ceiling & Wall Panels • Sound Control Curtains • Equipment Enclosures • Acoustical Baffles & Banners • Solid Wood & Veneer Acoustical Ceiling & Wall Systems
- Professional Audio Acoustics • Vibration & Damping Control • Fire Retardant Acoustics • Hearing Protection • Moisture & Impact Resistant Products • Floor Impact Noise Reduction
- Sound Absorbers • Noise Barriers • Fabric Wrapped Wall Panels • Acoustical Foam (Egg Crate) • Acoustical Sealants & Adhesives • Outdoor Noise Control • Assistive Listening Devices
- OSHA, FDA, ADA Compliance • On-Site Acoustical Analysis • Acoustical Design & Consulting • Large Inventory • Fast Shipment • No Project too Large or Small • Major Credit Cards Accepted



Acoustical Surfaces, Inc.

SOUNDPROOFING, ACOUSTICS, NOISE & VIBRATION CONTROL SPECIALISTS

123 Columbia Court North • Suite 201 • Chaska, MN 55318

(952) 448-5300 • Fax (952) 448-2613 • (800) 448-0121

Email: sales@acousticalsurfaces.com

Visit our Website: www.acousticalsurfaces.com

We Identify and S.T.O.P. Your Noise Problem

Jade Ocean Condo 36th Floor Unit D, Sunny Isles, FL

1-May-09

Edward Dugger + Associates, Consultants in Architectural Acoustics

ED+A: 9256

FILC Measurement

Receiving Room - Unit 3505


Frequency	100	125	160	200	250	315	400	500	630	800	1k	1.25k	1.6k	2k	2.5k	3.15k
P1 - RL1	48	57	58	63	61	63	68	64	61	59	58	52	50	47	45	43
P1 - RL2	47	57	57	58	63	65	68	64	61	59	55	52	51	48	45	43
P1 - RL3	48	58	58	62	67	65	67	65	61	59	55	52	50	46	45	44
P1 - RL4	45	53	55	60	61	64	66	65	60	58	55	52	51	47	44	42
P1 - RL5	47	58	61	61	64	65	66	64	61	57	55	51	50	47	44	41
Avg SPL Position 1	47	57	59	61	64	65	67	64	61	58	55	52	50	47	45	43
P2 - RL1	47	58	59	60	64	65	68	64	60	57	55	52	50	47	44	41
P2 - RL2	50	60	58	62	67	65	67	68	60	58	54	51	50	47	45	42
P2 - RL3	47	55	58	58	62	64	68	64	60	57	55	51	50	47	43	41
P2 - RL4	47	60	60	60	63	64	67	64	59	57	54	51	50	46	44	41
P2 - RL5	50	59	58	63	63	65	68	65	61	58	56	51	50	48	44	42
Avg SPL Position 2	48	58	58	61	64	64	67	64	60	58	55	51	50	46	44	42
P3 - RL1	44	58	57	63	60	63	65	63	59	55	52	48	47	44	42	40
P3 - RL2	49	58	60	61	62	68	69	61	58	58	52	49	47	45	41	43
P3 - RL3	49	56	59	65	66	68	68	55	58	54	51	49	47	45	42	40
P3 - RL4	45	55	60	63	64	65	67	63	58	54	51	48	47	44	41	39
P3 - RL5	45	58	58	62	60	64	67	64	58	53	51	48	47	44	41	40
Avg SPL Position 3	47	57	59	63	63	65	67	63	59	55	51	49	47	44	41	41
P4 - RL1	48	58	58	61	65	66	70	64	63	57	53	51	49	47	44	42
P4 - RL2	48	57	58	61	64	65	68	60	61	58	54	51	49	47	44	42
P4 - RL3	48	58	61	62	68	67	68	65	62	57	53	51	49	47	45	44
P4 - RL4	48	57	58	60	65	65	67	65	62	57	54	51	49	47	44	42
P4 - RL5	48	58	60	60	63	66	68	66	61	57	53	50	48	46	43	42
Avg SPL Position 4	48	58	59	60	65	66	68	65	62	57	53	50	49	47	44	43
Avg SPL of Positions	48	58	59	61	64	65	67	65	61	57	54	51	49	47	44	42
Ambient	41	47	45	39	38	38	35	32	30	30	26	26	26	26	23	17
RL - Amb.	7	11	14	22	26	29	32	33	30	27	26	26	24	22	21	25
Adjustment for Background	47	58	59	61	64	65	67	65	61	57	54	51	49	47	44	42
Metric Sabins	14.3	9.2	7.1	8.2	4.8	4.5	4.8	4.9	5.4	5.4	5.6	5.8	6.2	6.8	7.4	7.4
SPL norm	49	57	59	61	62	64	67	65	61	58	54	51	48	45	42	41

1/3 Octave Band	Normalized Noise Level	IIC Template	Deficiencies
100	49	58	0
125	57	58	0
160	57	58	0
200	59	58	1
250	61	58	3
315	62	59	4
400	64	57	7
500	61	56	5
630	65	55	3
800	54	54	0
1000	61	53	0
1250	48	50	0
1600	47	47	0
2000	45	44	1
2500	42	41	1
3150	41	38	3
Sum of Deficiencies:			28

FILC = 54

Source Rm: Unit 3605
Receiving Rm: Unit 3505
Test No Ref: ASTM E 1007-04, E 492-04, E 989-05

Field Impact Insulation Class (FILC) Measurement



- Soundproofing Products • Sonex™ Ceiling & Wall Panels • Sound Control Curtains • Equipment Enclosures • Acoustical Baffles & Banners • Solid Wood & Veneer Acoustical Ceiling & Wall Systems
- Professional Audio Acoustics • Vibration & Damping Control • Fire Retardant Acoustics • Hearing Protection • Moisture & Impact Resistant Products • Floor Impact Noise Reduction
- Sound Absorbers • Noise Barriers • Fabric Wrapped Wall Panels • Acoustical Foam (Egg Crate) • Acoustical Sealants & Adhesives • Outdoor Noise Control • Assistive Listening Devices
- OSHA, FDA, ADA Compliance • On-Site Acoustical Analysis • Acoustical Design & Consulting • Large Inventory • Fast Shipment • No Project too Large or Small • Major Credit Cards Accepted